



**Customer Service Inspection Certification
Public Water System I.D. #0030102**

Address of Service: _____

I, _____, upon inspection of the private water distribution facilities connected to the aforementioned public water supply do hereby certify that, to the best of my knowledge:

		Compliance	Non-Compliance
(1)	No direct or indirect connection between the public drinking water supply and a potential source of contamination exists. Potential sources of contamination are isolated from the public water system by an air gap or an appropriate backflow prevention assembly in accordance with Commission regulations.	<input type="checkbox"/>	<input type="checkbox"/>
(2)	No cross-connection between the public drinking water supply and a private water system exists. Where an actual air gap is not maintained between the public water supply and a private water supply, an approved reduced pressure principle backflow prevention assembly is properly installed.	<input type="checkbox"/>	<input type="checkbox"/>
(3)	No connection exists which would allow the return of water used for condensing, cooling or industrial processes back to the public water supply.	<input type="checkbox"/>	<input type="checkbox"/>
(4)	No pipe or pipe fitting which contains more than 8.0% lead exists in private water distribution facilities installed on or after July 1, 1988 and prior to January 4, 2014.	<input type="checkbox"/>	<input type="checkbox"/>
(5)	Plumbing installed on or after January 4, 2014 bears the expected labeling indicating $\leq 0.25\%$ lead content. If not properly labeled, please provide written comment.	<input type="checkbox"/>	<input type="checkbox"/>
(6)	No solder or flux which contains more than 0.2% lead exists in private water distribution facilities installed on or after July 1, 1988.	<input type="checkbox"/>	<input type="checkbox"/>

Water service shall not be provided or restored to the private water distribution facilities until the above conditions are determined to be in compliance.

I further certify that the following materials were used in the installation of the private water distribution facilities:

Service lines: Lead Copper PVC Other _____
 Solder: Lead Lead Free Solvent Weld Other _____

I recognize that this document shall be retained by the aforementioned Public Water System for a minimum of ten years and that I am legally responsible for the validity of the information I have provided.

Name of Inspector / Plumber (Printed)

Registration / License Number

Signature of Inspector / Plumber

Registration / License Type

Title of Inspector / Plumber

Date / Time of Inspection